



**Form CSH-1**

**COLD STORAGE HANDING OVER REPORT  
(From Cold Room Dealer/BSL Engineer to Customer)**

Invoice No : \_\_\_\_\_

BSL Branch : \_\_\_\_\_

Invoice Date : \_\_\_\_\_

<b>Customer Name / Address ( Billing Address)</b>				
Name :				
Address :				
Pincode :		Tel :		Mobile :

<b>Customer Name / Address (Installation &amp; Site Address)</b>				
Name :				
Address :				
Pincode :		Tel :		Mobile :

<b>Customer Email Ids</b>	
Sales :	
Service :	
Accounts :	

Distance from Dealer Office :       <60km       60-200km       >200km

Date of handing over	/ /
Warranty starts from	/ /
Warranty ends on	/ /

Due Dates of Free Preventive Maintenance Service		
1st	/ /	(3 month from the date of handing over)
2nd	/ /	(6 month from the date of handing over)
3rd	/ /	(9 month from the date of handing over)
4th	/ /	(12 month from the date of handing over)

We Have handed over the Refrigeration Unit and Cold Room as described below for your beneficial use :

Refrigeration Unit					Cold Room	
Sr No	Evaporator Model & Make	Serial No	Evaporator Model & Make	Serial No	Room Size	Room Temp.
1						
2						
3						
4						

Remarks .....

Handed Over by _____ Signature / Seal of BSL/BSL Dealer
---

Accepted by _____ Signature / Seal of Customer
--

Distribution : **1st Copy (White)** : Customer ; **2nd Copy (Yellow)** : BSL Service Commercial Executive ; **3rd Copy (Light Pink)** Dealer /BSL Engineer

**CUSTOMER COPY**

**OUR 24X7 CALL DESK  
TOLL FREE NO. 1860 266666**



**Form CSH-2**

**COLD STORAGE COMMISSIONING REPORT  
(From Cold Room Dealer/BSL Engineer to Service Dept.)**

Date of handing Over : \_\_\_\_\_  
To Service Dept

BSL Branch : \_\_\_\_\_

Date of Commissioning : \_\_\_\_\_

Customer Name / Address ( Site Address)				
Name :				
Address :				
Pincode :		Tel :		Mobile :

Evaporating Unit		Condensing Unit		Cold Room	
Model No.	Serial No	Model No.	Serial No	Room Size	Room Temp.

**Operating Parameters**

- Voltage Input (ODU) \_\_\_\_\_ Volt
- Ambient During Commissioning \_\_\_\_\_ °C
- Room temp. as per order \_\_\_\_\_ °C
- Actual box temp achieved \_\_\_\_\_ °C
- RH as per order \_\_\_\_\_ %
- Actual RH achieved \_\_\_\_\_ %
- Compressor Suction Pressure \_\_\_\_\_ Psig
- Compressor Discharge Pressure \_\_\_\_\_ Psig
- Compressor rated amps \_\_\_\_\_ Amps
- Compressor actual amps \_\_\_\_\_ Amps
- Condenser fan motor amps \_\_\_\_\_ Amps
- Condenser air inlet temp \_\_\_\_\_ °C
- Condenser air outlet temp \_\_\_\_\_ °C
- Thermostat setting \_\_\_\_\_ °C
- Voltage Input (IDU) : \_\_\_\_\_ Volt
- Evaporator fan motor amps \_\_\_\_\_ Amps
- Defrost freuency \_\_\_\_\_ °C
- Defrost termination temperature \_\_\_\_\_ Nos
- Defroast fan restart tempertaure \_\_\_\_\_ Minutes
- Suction pipe size Diameter \_\_\_\_\_ inches
- Liquid pipe size Diameter \_\_\_\_\_ inches
- Total refrigerant piping Length \_\_\_\_\_ feet
- Pipe insulation thickness \_\_\_\_\_ inches
- Total refrigerant charged Qty \_\_\_\_\_ Kg
- Full Load Amps \_\_\_\_\_ Amps

	Yes	No
• Voltage stabiliser		
• Single phase preventer		
• Drain trap provided		
• Cranck case heater working		
• Evaporator drain line heater working ( for Freezer)		
• Safety controls tested		
• Defrost heater working (for Freezer)		
• Door heater working		
• Door accessories working		
• Customer order copy with heat load		

Remarks .....

<b>Installation Engineer</b>
_____ Signature / Date

<b>Service Engineer</b>
_____ Signature / Date

Distribution : **1st Copy (White)** : Attached with CSH-1 for Service Commercial Executive ; **2nd Copy (Yellow)** : BSL Engineer / Dealer